

GOVERNMENT OF TELANGANA
ABSTRACT

Panchayat Raj & Rural Development Department – PMGSY-XI-LWE-100-249-2017-18-Bhadradi-Kothagudem District – Package No.TW03 XILB 02 – “Construction of Bridge on road from Sayanpalli to Bhanapuram, Gundala Mandal” – Estimate Cost Rs.148.00 lakhs – Extension of Agreement Time up to 31.03.2020 without imposing any penalty - Orders - Issued.

=====

PANCHAYAT RAJ AND RURAL DEVELOPMENT (ROADS) DEPARTMENT

G.O.Rt.No. 212

Dated: 30-05-2020

Read:-

From the CE, PR, PMGSY, Hyd., Lr.No. AEE/DEE2/PMGSY-XI/ TS03XILB02/KMM/2019,
dated.24.02.2020.

&&&

ORDER:

In the circumstances reported by the Chief Engineer, Panchayat Raj, PMGSY, Hyderabad in the reference read above, Government after careful examination of the proposal, hereby accord Extension of Agreement Time up to 31.03.2020 (360) days in respect of the work “Packge No.TS03 XI LB-02 construction of bridge on road from Sayanpalli to Bhanapuram, Gundala Mandal of Bhadradi-Kothagudem District” without imposing any penalty, as the delay is not attributed to the contractor due to Forest clearance problem.

2. The Chief Engineer, Panchayat Raj, PMGSY, Hyderabad shall take further necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

SANDEEP KUMAR SULTANIA
SECRETARY TO GOVERNMENT

To

The Chief Engineer, Panchayat Raj, PMGSY, Hyderabad.

Copy to:

The PS to Hon’ble M(PR,RD&MB).

SF/SC.

//FORWARDED BY ORDER//

SECTION OFFICER